



## CONTRACTOR INFORMATION

### 1.1 COMPANY

Englobe

1200 St-Martin Blvd West, suite 400

Laval (Quebec) H7S 2E4

[www.englbecorp.com](http://www.englbecorp.com)

### 1.2 PERSONNEL

#### **Project Manager:**

Alexandre Leclair, P. Eng.

T 514.281.5151, ext : 116128 / cell : 514-972-4418

F 450.668.5532

[alexandre.leclair@englbecorp.com](mailto:alexandre.leclair@englbecorp.com)

#### **Site Superintendent :**

Brandon MacKay

Cell : 519-992-3445

[brandon.mackay@englbecorp.com](mailto:brandon.mackay@englbecorp.com)

### 1.3 SUB-CONTRACTORS

The following is a list of the main sub-contractors for the project:

Labour : NorthWind Industries, Inuvik, NT

Heavy cargo flights: Lynden Air Cargo, Anchorage, AK

Cargo and personnel flights: Air Tindi, Yellowknife, NT

Cargo flights: Buffalo Airways, Hay River, NT

Personnel flights: Summit Air, Yellowknife, NT

Camp: Discovery Mining Services

## 1.4 PERSONNEL ON SITE

Englobe plans to have the following personnel on site during construction activities:

- 1 Site Superintendent
- 1 Foreman/Health and Safety Coordinator
- 3 Heavy Equipment Operator
- 1 Medic
- 1 Surveyor
- 1 Cook
- 1 Camp attendant
- 1 Mechanic
- 2 Labourers
- 1 Wildlife Monitor

## 1.5 CONSTRUCTION EQUIPMENT

In the following section, we present a detailed inventory of the equipment proposed for the Mould Bay project including photos, condition, years, and hours or kilometers (km). The bulk of the equipment is essentially brand new and will be rented for the duration of the project.

To ensure that the proposed equipment list will meet the requirements of the site, a reassessment will be performed following the pre-mobilization site visit.

### Excavator:



**Equipment Description:** Caterpillar

**Size:** 308E2

**Year:** 2018

**Condition:** New

**Accessories:** Grading blade, thumb attachment, ditching and regular bucket.

**Bulldozer:****Equipment Description:** Caterpillar**Size:** D3K2**Year:** 2018**Condition:** New**Loader:****Equipment Description:** Kubota**Size:** R630**Year:** 2018**Condition:** New**Accessories:** Buckets, forks with quick attach**Off-road Truck:****Equipment Description:** Hydrema**Size:** 912F (able to haul 5.6 m<sup>3</sup> of soil)**Year:** 2018**Condition:** New

**Compactor:**

**Equipment Description:** Bomag  
**Size:** BW 145DH-5—smooth drum  
**Years:** 2018  
**Hours:** 145  
**Condition:** New

**Screener:**

**Equipment Description:** Vibroscreen  
**Size:** SCM-27 (able to screen 60 yards per hour)  
**Year:** 2018  
**Condition:** New

**ATV:**

**Equipment Description:** Honda  
Foreman  
**Size:** 500  
**Year:** 2018  
**Condition:** New

### ATV trailer



**Equipment Description:** MUTS

**Size:** 0,74 m<sup>3</sup> capacity, 907 kg

**Year:** 2019

**Condition:** New

### EXISTING EQUIPMENT AT MOULD BAY

Englobe has studied the equipment list provided and will bring to site required parts in order to get some of the existing equipment running. Inspections will be carried out by the site mechanics and if the equipment is in good working condition and can be safely operated by onsite staff, it will be used upon DR approval. The equipment that could be helpful for this project include the pickup truck and ASV track truck (for staff transport), the grader (for road and airstrip improvement) and the Hyster dozer (for granular material placing). These pieces of equipment were, however, not accounted for in the preparation of the work schedule. If they can be used, it will only increase productivity on site and may decrease the total time needed to carry out the project.