

Bijaya Adhikari

From: Dean Ahmet <Dean_Ahmet@gov.nt.ca>
Sent: August 18, 2017 11:23 AM
To: Spills; Craig.Broome@ec.gc.ca; Mike Harlow; Patrice Stuart; Mykola Sokurenko; Dan Carmichael; Donald Arey; Norman Snowshoe; Lloyd Gruben; Rolland Malegana; Mardy Semmler; Bijaya Adhikari; D'Aguiar, Mark; 'Russell Newmark'; Kevin McLeod; Binay Yadav; Stu Niven
Cc: ITH; Patrice Ngu Ndiangang; Mohammad Hossain; Kelly McHugh; Alexis Campbell
Subject: Mitigated Sediment Issue at PW10 Pit –Inuvik to Tuktoyaktuk Highway (ITH) Project
Attachments: IMG_0343.JPG; IMG_0344.JPG; IMG_0345.JPG; IMG_0342.JPG

To all,

Please find attached photos and Contractors response in the following email string, mitigating the sediment issue at PW10 Pit –Inuvik to Tuktoyaktuk Highway (ITH) Project.

Márs: | Kinanāskomitin | Thank you | Merci | Hqj' | Quana | Qujannamiik | Quyanainni | Máhsı | Máhsı | Mahsi

Dean Ahmet, PL(Eng.), BSc(Civil Eng.), MPM, PMP
Senior Program Manager - Major Projects
Transportation
Department of Infrastructure
Government of the Northwest Territories

2nd Floor, L. F. Semmler Building
PO Box 2038
68 Mackenzie Road
Inuvik, NT X0E 0T0

Phone: 867-777-2716
Cell: 867-678-0899
Fax: 867-777-2720
www.gov.nt.ca

This message is intended only for the use of the individual or entity to which it is addressed and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this message is not the intended recipient, or the employee or agent responsible for delivering the message to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please delete it immediately and notify us by telephone. Thank you.

From: Fred Bailey [mailto:fbailey@northwindltd.ca]
Sent: Wednesday, August 16, 2017 11:59 AM
To: Dean Ahmet
Subject: PW10

Hello Dean;

On August 10th at 2:14pm we received your report detailing a failure of the installed erosion and sediment control devices at the borrow source PW10. We dispatched the erosion and sediment control team out to this site on the morning of August 11th to address the immediate concerns detailed in your report. Our crews cleaned out materials that had overwhelmed the control devices (silt fences), installed additional silt fence barriers, reinforced the barriers with sand bags and installed coco matting to further stabilize the ramp.

We will continue to monitor the site and the performance of these devices.

Regards

Fred Bailey Vice President
Northwind Industries
Phone; 867-777-2426
Cell; 867-678-0780
Fax; 867-777-3203
Email; fb Bailey@northwindltd.ca



